

# Non-Stop Heavy Duty Checklist

**JOB:**

**Length: 105**

**Height: 36**

	Quan.	Part	Unit Weight	Ext. Wt.
	16	9' Base w/ carriage & winch (*R&L)	292	4,672
	48	9' Tower Section	70	3,360
		4'-6" Tower Section	41	
	64	X-Brace	17	1,088
	7	Straight Brace	13	91
	7	Adjustable Straight Brace	15	105
	32	Leveling Jack	13	416
	14	Guardrail Post	7	98
	4	Guardrail End (Set of 2)	50	200
	9	Wall Tie-in Bracket	10	90
	3	Inside Corner Arm	40	120
	1	Inside Corner Return (3 pcs.)	46	46
	1	Swivel Forklift Bar	225	225
	1	Access Landing	171	171
	2	Rack Brackets (4 pcs.)	52	104
	1	Rack Leveler	16	16
	1	Barricade Guardrail	31	31
		Bridge Unit Complete	505	
	1	Parts Basket	315	315
		Parts Basket Guardrail Kit	59	
		5-board pull-outs		
	30	9-foot 2-by-4 Guardrails		
	56	16-foot boards		
	37	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		11,148
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

\* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.