

# Non-Stop Heavy Duty Checklist

**JOB:**

**Length: 273**

**Height: 36**

	Quan.	Part	Unit Weight	Ext. Wt.
	40	9' Base w/ carriage & winch (*R&L)	292	11,680
	120	9' Tower Section	70	8,400
		4'-6" Tower Section	41	
	160	X-Brace	17	2,720
	19	Straight Brace	13	247
	19	Adjustable Straight Brace	15	285
	80	Leveling Jack	13	1,040
	38	Guardrail Post	7	266
	8	Guardrail End (Set of 2)	50	400
	21	Wall Tie-in Bracket	10	210
	4	Inside Corner Arm	40	160
	2	Inside Corner Return (3 pcs.)	46	92
	1	Swivel Forklift Bar	225	225
	2	Access Landing	171	342
	4	Rack Brackets (4 pcs.)	52	208
	1	Rack Leveler	16	16
	2	Barricade Guardrail	31	62
		Bridge Unit Complete	505	
	2	Parts Basket	315	630
		Parts Basket Guardrail Kit	59	
		5-board pull-outs		
	78	9-foot 2-by-4 Guardrails		
	140	16-foot boards		
	97	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		26,983
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

\* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.