

Non-Stop Heavy Duty Checklist

JOB:

Length: 343

Height: 18

	Quan.	Part	Unit Weight	Ext. Wt.
	50	9' Base w/ carriage & winch (*R&L)	292	14,600
	50	9' Tower Section	70	3,500
		4'-6" Tower Section	41	
	100	X-Brace	17	1,700
	24	Straight Brace	13	312
		Adjustable Straight Brace	15	
	100	Leveling Jack	13	1,300
	48	Guardrail Post	7	336
	8	Guardrail End (Set of 2)	50	400
		Wall Tie-in Bracket	10	
	4	Inside Corner Arm	40	160
	2	Inside Corner Return (3 pcs.)	46	92
	1	Swivel Forklift Bar	225	225
	2	Access Landing	171	342
	5	Rack Brackets (4 pcs.)	52	260
	1	Rack Leveler	16	16
	2	Barricade Guardrail	31	62
		Bridge Unit Complete	505	
	2	Parts Basket	315	630
		Parts Basket Guardrail Kit	59	
		5-board pull-outs		
	98	9-foot 2-by-4 Guardrails		
	175	16-foot boards		
	122	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		23,935
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.