

Non-Stop Heavy Duty Checklist

JOB:

Length: 413

Height: 27

	Quan.	Part	Unit Weight	Ext. Wt.
	60	9' Base w/ carriage & winch (*R&L)	292	17,520
	120	9' Tower Section	70	8,400
		4'-6" Tower Section	41	
	180	X-Brace	17	3,060
	29	Straight Brace	13	377
	29	Adjustable Straight Brace	15	435
	120	Leveling Jack	13	1,560
	58	Guardrail Post	7	406
	10	Guardrail End (Set of 2)	50	500
	31	Wall Tie-in Bracket	10	310
	8	Inside Corner Arm	40	320
	4	Inside Corner Return (3 pcs.)	46	184
	1	Swivel Forklift Bar	225	225
	3	Access Landing	171	513
	6	Rack Brackets (4 pcs.)	52	312
	2	Rack Leveler	16	32
	4	Barricade Guardrail	31	124
		Bridge Unit Complete	505	
	3	Parts Basket	315	945
		Parts Basket Guardrail Kit	59	
		5-board pull-outs		
	118	9-foot 2-by-4 Guardrails		
	210	16-foot boards		
	147	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		35,223
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.