

# Non-Stop Heavy Duty Checklist

**JOB:**

**Length: 497**

**Height: 27**

	Quan.	Part	Unit Weight	Ext. Wt.
	72	9' Base w/ carriage & winch (*R&L)	292	21,024
	144	9' Tower Section	70	10,080
		4'-6" Tower Section	41	
	216	X-Brace	17	3,672
	35	Straight Brace	13	455
	35	Adjustable Straight Brace	15	525
	144	Leveling Jack	13	1,872
	70	Guardrail Post	7	490
	12	Guardrail End (Set of 2)	50	600
	37	Wall Tie-in Bracket	10	370
	10	Inside Corner Arm	40	400
	5	Inside Corner Return (3 pcs.)	46	230
	1	Swivel Forklift Bar	225	225
	4	Access Landing	171	684
	8	Rack Brackets (4 pcs.)	52	416
	2	Rack Leveler	16	32
	5	Barricade Guardrail	31	155
		Bridge Unit Complete	505	
	3	Parts Basket	315	945
		Parts Basket Guardrail Kit	59	
		5-board pull-outs		
	142	9-foot 2-by-4 Guardrails		
	252	16-foot boards		
	177	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		42,175
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

\* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.