Non-Stop Junior Checklist

JOB:

Length: 203
Height: 24

(The workers' feet will be 19.0 feet off the ground when it's cranked to the top.)

	Quan.	Part	Unit Weight	Ext. Wt.
	30	Base Unit with Carriage & Winch	181	5,430
	90	4'-6" Jr Extension	31	2,790
	75	X-Brace	17	1,275
	14	Straight Brace	13	182
		Adjustable Straight Brace	15	
	60	Leveling Jack	14	840
	28	Guardrail Post	11	308
	6	Guardrail End (Set of 2)	30	180
		Wall Tie-in Bracket	10	
	2	Inside Corner Arm	40	80
	1	Swivel Forklift Bar	160	160
		Rack Brackets (4 pcs.)	52	
		Rack Leveler	16	
	1	Parts Basket	315	315
		Parts Basket Guardrail Kit	59	
	58	9-foot 2-by-4 Guardrails		
	75	16-foot boards		
	58	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		11,560
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.