Non-Stop Junior Checklist

JOB:

Length: 343
Height: 10

(The workers' feet will be 5.5 feet off the ground when it's cranked to the top.)

	Quan.	Part	Unit Weight	Ext. Wt.
	50	Base Unit with Carriage & Winch	181	9,050
		4'-6" Jr Extension	31	
	50	X-Brace	17	850
	24	Straight Brace	13	312
		Adjustable Straight Brace	15	
	100	Leveling Jack	14	1,400
	48	Guardrail Post	11	528
	12	Guardrail End (Set of 2)	30	360
		Wall Tie-in Bracket	10	
	8	Inside Corner Arm	40	320
	1	Swivel Forklift Bar	160	160
		Rack Brackets (4 pcs.)	52	
		Rack Leveler	16	
	1	Parts Basket	315	315
		Parts Basket Guardrail Kit	59	
	98	9-foot 2-by-4 Guardrails		
	125	16-foot boards		
	98	80.5-inch cut boards		
		TOTAL WEIGHT BEFORE HAND-WRITTEN ADDITIONS:		13,295
		ADDITIONAL EQUIPMENT:		
		TOTAL WEIGHT OF LOAD:		

* Be sure to get equal numbers of Rights and Lefts

Questions? Call Non-Stop at 1-800-845-0845.